

Activities

Week No.

Check list--completed

?? A-grp Guen. mounts
 XX A-Grp Kens Mounts
 ___ C-Grp Mounts/Lg stele
 ___ End Case Mounts
 ___ New King Napata Mounts
 XX Meroitic Kens Mounts
 ___ Meroit Guen Mounts
 ___ X-Grp Mounts
 ___ Christian Mounts/Lintel
 ___ Archery Mounts

=====

___ A-grp Conserv
 XX A-Grp Kens Conserv
 ___ C-Grp Conserv /Lg stele
 ___ End Case Conserv
 ___ New King Napata Conser
 XX Meroitic Kens Conserv
 ___ Meroit Guen Conserv
 ___ X-Grp Conserv
 ___ Christian Conserv /Lintel
 ___ Archery Conserv

=====

___ A-grp Props/fabrics
 XXA-Grp Kens Props/fabric
 ___ C-Grp Props/fabrics
 ___ NK NapataProps/fabrics
 XXMeroitic KensProps/
 fabrics
 ___ Meroit Guen Props/fabrics
 ___ X-Grp Props/fabrics
 ___ Christian Props/fabrics
 ___ Archery Props/fabrics

=====

??-Electr. -Track, Guen case
 connect, Guen light track
 XX Painters, pt outside walls
 and Lost Nubia
 ___ Remove God's Wife Stela
 from Egypt case
 ___ Paint/Install Breasted
 Photos

=====

___ DuSable Mts/Carpentry

Week: OCT 17-21 **18**
 Erik-Order materials for Wall behind Guen case, drywall photo wall
 Install 2 Kensington cases by end of this week
 Brian-Mounts, Prep kensington case
 Tom --finish A-Grp Guen carpentry (blocks)
 DHS- Dummy graphics for Kensington cases
 Erik-Markus-GE: Install Meroitic Pottery and A-grp Kensingtons by 10-21
 Friday

Conservation: A--Group and C-Group objects for Guen Cases

MD: Make arrangements with U of C painters-done

Week: OCT 24-28 **17**
 Erik- Lumber deliv. by 10/28 Finish drywall photo exhib, prep kensing-
 ton cases paint label rail, put in the blocks
 Brian-Mounts Guen. cases

10-24 Monday: Take Breasted photos to Seaberg--done

Electricians: installing track, core floor

Conserv:

Week: OCT 31-NOV 4 **16**
 Erik- Finish Guen wall Construction, for painters next wk
 Brian Mounts etc
 MD--layout and print Breasted ID label and Intro sign/panels
 MD & Tom install casing trim for photo exhib

Monday--BREASTED INTRO/SECTION COPY TO MARKUS

Conserv:

Week: NOV 7-11 **15**
 Erik-Guen wall
 Brian-Mts for NN-Napata

U of C Painters paint start hall Nov 14-Mon.)

Deliv Breasted photos by Nov 11 first batch

Activities

Week No.

Check list--completed

?? A-grp Guen. mounts
 XX A-Grp Kens Mounts
 ___ C-Grp Mounts/Lg stele
 ___ End Case Mounts
 ___ New King Napata Mounts
 XX Meroitic Kens Mounts
 ___ Meroit Guen Mounts
 ___ X-Grp Mounts
 ___ Christian Mounts/Lintel
 ___ Archery Mounts

=====

___ A-grp Conserv
 XX A-Grp Kens Conserv
 ___ C-Grp Conserv /Lg stele
 ___ End Case Conserv
 ___ New King Napata Conser
 XX Meroitic Kens Conserv
 ___ Meroit Guen Conserv
 ___ X-Grp Conserv
 ___ Christian Conserv /Lintel
 ___ Archery Conserv

=====

___ A-grp Props/fabrics
 XXA-Grp Kens Props/fabric
 ___ C-Grp Props/fabrics
 ___ NK NapataProps/fabrics
 XXMeroitic KensProps/
 fabrics
 ___ Meroit Guen Props/fabrics
 ___ X-Grp Props/fabrics
 ___ Christian Props/fabrics
 ___ Archery Props/fabrics

=====

??-Electr. -Track, Guen case connect, Guen light track
 XX Painters, pt outside walls and Lost Nubia
 ___ Remove God's Wife Stela from Egypt case
 ___ Paint/Install Breasted Photos

=====

___ DuSable Mts/Carpentry

Week: NOV 14–18 **14**
 Erik--
 Brian
 MD-Prelim design for East Gallery learning Kiosk by end of week (but Nubia reinstall. has priority)
Order light track and remote transformers (?) for Guen Cases
 Mon MD draft Layout of Breasted Intro, send to serv bur Nov 18

Laura D. + Debra select objects for DuSable display by 11/18, deliver sm kensington, and set up display with Erik or Tom

Week: NOV. 21–25 **13**
 Erik and Brian--Build Mockup Case for objects--done
 Erik and Brian--mounts
 Thanksgiving Thurs and Friday

DHS- Nov 22 Wed. Batch 1 from PandR group --Graphics for A-Grp and C-grp

Week: NOV. 28–DEC 2 **12**
 Wed-Thurs MD and Tom install Breasted photos,

MD-Finish layout of X-Group–Christ Guen case. Discuss with Steve H. and Bruce W. Also finish layout of “Representation” end case for Steve H.

Finish Mockup of A-Group by Fri
 Tom-- finish boxes for A-Group by Friday
 Brian work on larger mounts
 Fri--deliv last batch photos to framers

Week: DEC 5–9 **11**
 Electrician returns--install track--finish this week

DHS-Batch2 from PandR group --Graphics for end case, Napata NK, Mero. Kensing., and Mero.-x-grp-christ Guencase

Brian--Start mounts on X-Group--Christian Guen
 Tom-- finish boxes forC-Group by Wed
 Erik--Finish Mockup of C-Group by Fri
 Markus--Layout and send to P+R Lost Nubia Intro panel
 Erik--Drywall Intro wall

Activities

Week No.

Check list--completed

?? A-grp Guen. mounts
 XX A-Grp Kens Mounts
 ___ C-Grp Mounts/Lg stele
 ___ End Case Mounts
 ___ New King Napata Mounts
 XX Meroitic Kens Mounts
 ___ Meroit Guen Mounts
 ___ X-Grp Mounts
 ___ Christian Mounts/Lintel
 ___ Archery Mounts

=====

___ A-grp Conserv
 XX A-Grp Kens Conserv
 ___ C-Grp Conserv /Lg stele
 ___ End Case Conserv
 ___ New King Napata Conser
 XX Meroitic Kens Conserv
 ___ Meroit Guen Conserv
 ___ X-Grp Conserv
 ___ Christian Conserv /Lintel
 ___ Archery Conserv

=====

___ A-grp Props/fabrics
 XXA-Grp Kens Props/fabric
 ___ C-Grp Props/fabrics
 ___ NK NapataProps/fabrics
 XXMeroitic KensProps/
 fabrics
 ___ Meroit Guen Props/fabrics
 ___ X-Grp Props/fabrics
 ___ Christian Props/fabrics
 ___ Archery Props/fabrics

=====

??-Electr. -Track, Guen case connect, Guen light track
 XX Painters, pt outside walls and Lost Nubia
 ___ Remove God's Wife Stela from Egypt case
 ___ Paint/Install Breasted Photos

=====

___ DuSable Mts/Carpentry

Week: DEC 12–16 **10**

Finish Mockup of NK-Napata-Group by Fri
 Finish Mockup of “Representation” case on end of Guen

Brian--Start mounts on X-Group--Christian Guen

Tom-- finish boxes for A-Group by Friday

Order Materials for East Gallery video kiosk, if possile. Nubia has priority

Week: DEC 19–23 **9**

Finish Mockup of X-Group--Christian by Fri

TOM AND MARKUS instal Lost Nubia

Week: DEC 26–30 **8**

Finish Mockup of Archery Case by Fri

Finish East Gallery Touch screen learning kiosk (but Nubia reinstall. has priority)

GOAL for Dec: 1--Make all boxes required for the cases and Mock up all Guen cases. No fabric wrapping yet. 2--Install Lost Nubia

Week: JAN 2–6 **7**

Activities

Week No.

Check list--completed

?? A-grp Guen. mounts
 XX A-Grp Kens Mounts
 ___ C-Grp Mounts/Lg stele
 ___ End Case Mounts
 ___ New King Napata Mounts
 XX Meroitic Kens Mounts
 ___ Meroit Guen Mounts
 ___ X-Grp Mounts
 ___ Christian Mounts/Lintel
 ___ Archery Mounts

=====

___ A-grp Conserv
 XX A-Grp Kens Conserv
 ___ C-Grp Conserv /Lg stele
 ___ End Case Conserv
 ___ New King Napata Conser
 XX Meroitic Kens Conserv
 ___ Meroit Guen Conserv
 ___ X-Grp Conserv
 ___ Christian Conserv /Lintel
 ___ Archery Conserv

=====

___ A-grp Props/fabrics
 XXA-Grp Kens Props/fabric
 ___ C-Grp Props/fabrics
 ___ NK NapataProps/fabrics
 XXMeroitic KensProps/
 fabrics
 ___ Meroit Guen Props/fabrics
 ___ X-Grp Props/fabrics
 ___ Christian Props/fabrics
 ___ Archery Props/fabrics

=====

??-Electr. -Track, Guen case connect, Guen light track
 XX Painters, pt outside walls and Lost Nubia
 ___ Remove God's Wife Stela from Egypt case
 ___ Paint/Install Breasted Photos

=====

___ DuSable Mts/Carpentry

Week: JAN 9–13 **6**
 Lighting finished Lost Nubia

DHS-Orientation graphics from Pand R

Week: JAN 16–20 **5**
*****By Jan 20, Guen cases delivered and installed (waiting for confirmation)**

Electrician returns to finish wiring Guen cases

Week: JAN 23–27 **4**
 GE, MD, and Erik/Brian: Start and finish installing A-Group case

Reinstall Kensington A-Group case
 Reinstall Kensington Meroitic Case

Week: JAN 30– FEB 3 **3**

GE, MD Erik/Brian: Start and finish installing Guen. Case C-Grp and Napata/NK